

ID	Task Name	Duration	Start	Finish	Timeline																																																										
					2007				2008				2009				2010				2011				2012																																						
					A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
1	GIF Upgrade	1000 days	Fri 2/29/08	Fri 12/30/11	GIF Upgrade																																																										
2	User requirement collection	55 days	Fri 2/29/08	Thu 5/15/08	User requirement collection 55 days																																																										
3	D1.2 Note SLHC requirements	0 days	Thu 5/15/08	Thu 5/15/08	D1.2 Note SLHC requirements 5/15																																																										
4	Design Proposal	90 days	Fri 5/16/08	Thu 9/18/08	Design Proposal 90 days																																																										
5	D1.2 Technical Design Report	0 days	Thu 9/18/08	Thu 9/18/08	D1.2 Technical Design Report 9/18																																																										
6	Design study by AB	120 days	Fri 9/19/08	Thu 3/5/09	Design study by AB 120 days																																																										
7	Design User infrastructure (DCS, DAQ, etc)	120 days	Fri 9/19/08	Thu 3/5/09	Design User infrastructure (DCS, DAQ, etc) 120 days																																																										
8	Evaluation of proposals	90 days	Fri 3/6/09	Thu 7/9/09	Evaluation of proposals 90 days																																																										
9	D1.3 Aproval of Specs	0 days	Thu 7/9/09	Thu 7/9/09	D1.3 Aproval of Specs 7/9																																																										
10	Implementation Plan	60 days	Fri 7/10/09	Thu 10/1/09	Implementation Plan 60 days																																																										
11	Construction	200 days	Fri 10/2/09	Thu 7/8/10	Construction 200 days																																																										
12	Commissioning	60 days	Fri 7/9/10	Thu 9/30/10	Commissioning 60 days																																																										
13	D1.4 Facility operational	0 days	Thu 9/30/10	Thu 9/30/10	D1.4 Facility operational 9/30																																																										
14	D1.5 Report 1 of Results	0 days	Fri 12/31/10	Fri 12/31/10	D1.5 Report 1 of Results 12/31																																																										
15	D1.6 Report 2 of Results	0 days	Fri 12/30/11	Fri 12/30/11	D1.6 Report 2 of Results 12/30																																																										
16	P,n irrads Upgrade	1076 days	Fri 11/30/07	Mon 1/16/12	P,n irrads Upgrade																																																										
17	User requirements collection	120 days	Fri 11/30/07	Thu 5/15/08	User requirements collection 120 days																																																										
18	D2.1 Note SLHC requirements	0 days	Thu 5/15/08	Thu 5/15/08	D2.1 Note SLHC requirements 5/15																																																										
19	Design proposals	150 days	Fri 5/16/08	Thu 12/11/08	Design proposals 150 days																																																										
20	D2.2 Technical Design Report	0 days	Thu 12/11/08	Thu 12/11/08	D2.2 Technical Design Report 12/11																																																										
21	Design study by AB	120 days	Fri 12/12/08	Thu 5/28/09	Design study by AB 120 days																																																										
22	Design user infrastructure	120 days	Fri 12/12/08	Thu 5/28/09	Design user infrastructure 120 days																																																										
23	Evaluation of proposals	90 days	Fri 5/29/09	Thu 10/1/09	Evaluation of proposals 90 days																																																										
24	Design of facility	90 days	Fri 10/2/09	Thu 2/4/10	Design of facility 90 days																																																										
25	D2.3 Final Design Report	0 days	Thu 2/4/10	Thu 2/4/10	D2.3 Final Design Report 2/4																																																										
26	Construction	250 days	Fri 2/5/10	Thu 1/20/11	Construction 250 days																																																										
27	Commissioning	180 days	Fri 1/21/11	Thu 9/29/11	Commissioning 180 days																																																										
28	Facility open to users	0 days	Thu 9/29/11	Thu 9/29/11	Facility open to users 9/29																																																										
29	D2.4 Performance Report	0 days	Mon 1/16/12	Mon 1/16/12	D2.4 Performance Report 1/16																																																										
30	Gas systems, filtering techniques	370 days	Mon 3/17/08	Fri 8/14/09	Gas systems, filtering techniques																																																										
31	Construction Filter rack for GIF	30 days	Mon 3/17/08	Fri 4/25/08	Construction Filter rack for GIF																																																										
32	Refurbishing GIF gas system	30 days	Mon 3/17/08	Fri 4/25/08	Refurbishing GIF gas system																																																										

Project: WP7_Project.mpp Date: Fri 4/25/08

Task: Progress (blue bar), Split (dotted bar)

Summary: Summary (black bar), Project Summary (grey bar)

External Tasks: External Tasks (grey bar), External Milestone (grey diamond)

Deadline: Deadline (green arrow)

